

**Client** SHENDA ELECTRIC GROUP CO.,LTD  
No.17, Huatong Road, Jiangshan Economical Development Zone,  
Zhejiang Province, China

**Subject** Witness to type, special and routine tests on Power Transformer  
Type SFZ-100000/220, Serial Number 120514-1

**Place and date of inspection** STRI-CTQC Laboratory, No. 18 Building, Hushitai South Avenue  
Shenbei New District Shenyang Liaoning Province, P.R. of China  
From October 10<sup>th</sup> to October xx, 2012

**Order** Agreement (CESI Quotation B4020084)


**Notes** -

**N. of pages** 4                      **N. of pages annexed** 79

**Issue date** September 3<sup>rd</sup> 2014

**Prepared** TCE/CER/PRO                      Giorgio CRIPPA

**Approved** TCE/CER                      Fiorenzo BREGANI

  
**CESI S.p.A.**  
Testing & Certification Division  
Business Area Certification  
Responsabile  
Fiorenzo Bregani  


Vs. rif.

Protocollo B4020960 TCE-CER/PRO GC/kz  
AE14ISP001, B4020442

Data 5/09/2014

Shenda Electric Group Co., Ltd.  
No.17, Huatong Road, Jiangshan Economical  
Development Zone,  
Zhejiang Province, China  
Attn Mr. Zheng Jun  
Tel: +86 570 4222602

Object: dispatch documentation

Dear Sirs

Here enclosed we are sending you the following documents

- 1 original "Inspection Report" number **B4020696** with annex Test report No. CTQC/B-12.218 number **B2033383** dated 23/10/2012.

Best regards

**CESI** S.p.A.

Testing & Certification Division  
Business Area Certification

## *Table of contents*

1	GENERAL .....	3
2	REFERENCE DOCUMENTS .....	3
2.1	Normative documents .....	3
2.2	Test reports issued by Test laboratory .....	3
3	CONCLUSIONS .....	4
	ANNEX 1: TEST REPORT CTQC/B-12.218 WITH CESI STAMP AND SIGNATURE (79 PAGES) ...	4

## 1 GENERAL

CESI was entrusted by SHENDA ELECTRIC CO., LTD. to issue Inspection Report related to type tests, special tests and routine tests performed on following Oil immersed Power Transformer:

Manufacturer:	SHENDA ELECTRIC GROUP CO.,LTD.
Type:	SFZ -100000/220
Serial number:	120514-1
Year of manufacturing:	2012

Above tests, carried out at STRI-CTQC Laboratories, were performed according to IEC standard and (for the ones not specified in IEC), according to GB standards.

*Detailed applicable Standard edition are listed in paragraph 2.1.*

Tests have been witnessed by CESI inspector, Mr Umberto Di Marco, who stamped and signed every page of CTQC Test report of witnessed tests.

Pages of above report which have not been signed, refer to test not witnessed  
(*See paragraph 2.2. for details.*)

## 2 REFERENCE DOCUMENTS

### 2.1 Normative documents

- [1] IEC 60076-1 (2011);
- [2] IEC 60076-2 (2011);
- [3] IEC 60076-3 (2000);
- [4] IEC 60076-5 (2006);
- [5] GB 1094-1 (1996);
- [6] GB 1094-2 (1996);
- [7] GB 1094-3 (2003);
- [8] GB 1095-5 (2008);
- [9] GB /T6451 (2008).

### 2.2 Test reports issued by Test laboratory

- [1] Test Report Nr CTQC/B-12.218, dated 23.10.2012, (See Annex 1), identified with CESI reference B2033383

*Note: CESI Inspector was not present to following tests and therefore relevant pages do not have CESI inspector signature:*

- Routine tests before Short Circuit;
- FRA, winding frequency response (pag., 38, 39)
- RIV Radio Interference voltage (Pag. 43)
- Transient voltage transfer (Page 49 and Annexe 2-j)

### 3 CONCLUSIONS

On the basis of the test results , it can be concluded that the Oil-immersed Power Transformer type SFZ11-100000/220, Serial number 120514-1, manufactured by SHENDA ELECTRIC GROUP CO., LTD., passed successfully all performed tests listed in Test report specified in par 2.2, in compliance with the reference specifications listed in par 2.1.

**ANNEX 1: TEST REPORT CTQC/B-12.218 WITH CESI STAMP AND SIGNATURE (79 PAGES)**

CX-F-01	Test Report	No: CTQC/B-12.218 Total 60 Page 1
---------	-------------	--------------------------------------

## CONTENTS

	Page
1.Certification of report	
2.Testing report cover	
3.Contents.....	1
4.Signing and issuing.....	2
5.Test results.....	3~6
6. Test object parameters.....	7
7. Sample condition description.....	7
8. Standards.....	7
9. Test items and conclusions.....	8~60
10. Annex 1: Rating plate and outline photo (Total page 1)	
11. Annex 2: Test circuits (Total pages 10)	
12. Annex 3: Transformer drawings (Total pages 2)	
13. Annex 4: The table of check instruments (Total pages 4)	

# CESI


Protocol

Date

**B2033383**

**23 October 2012**

Signature:



## CESI

Inspection service  
verified by

*C. Li yao*




PAD B2033383 (1719929) - USO RISERVATO

China National Transformer Quality Supervision And Testing Center  
Shenyang Transformer Institute Co.,Ltd. Transformer Laboratory

## Test Report

No: CTQC/B-12.218

Total 60 Page 2

Test object name	Power transformer	Test object type	SFZ -100000/220
		Brand	/
Entrusted by	Shenda Electric Group Co., Ltd.	Kind of testing	Trust testing
Manufacturer	Shenda Electric Group Co., Ltd.	Sampling date	Sept.19, 2012
Address	No.17, Huatong RD.,Jiangshan Economic Development Zone, Zhejiang Province, P.R.China	Serial No	120514-1
Standards	IEC60076-1:2011, GB1094.1-1996 IEC60076-2:2011, GB1094.2-1996 IEC60076-3:2000, GB1094.3-2003 IEC60076-5:2006, GB1094.5-2008 GB/T6451-2008 Technical contract	Test items	See page 3-6
Results	<p>The test results of routine tests, short-duration AC withstand voltage test, temperature-rise test, measurement of sound levels, measurement of zero sequence impedance on three phase transformers, measurement of the harmonics of the no-load current, short-circuit withstand test, lightning impulse test, long-duration no-load test, radio interference voltage measurement, measurement of analysis of winding frequency response spectrum, determination of transient voltage transfer characteristics of SFZ -100000/220 are in accordance with standards and technical contract. The sample passed the above tests.</p> <p>Signing and issuing date: 2012.10.23 Period of validity 5 years</p>		
Note	 Inspection service verified by <i>U. Di Marco</i>		

Test witnessed by: Umberto Di Marco(CESI Inspector).

Approved by: *Lfshicheng* Checked by: Sunqingyun Compiled by: *Xiucui*

- Statement :
1. Testing report is invalid without test special seal.
  2. Testing report is invalid without compiler, checker and approver's signature.
  3. Please inform CTQC in time after received the testing report if you have some disagreement to the testing report.
  4. Testing or witnessing only apply to sample.
  5. Copying testing certificate or testing report is forbidden without written permission from CTQC(except for copying all the testing report).

## Test Report

No: CTQC/B-12.218

Total 60 Page 3


## Test results

No	Test items	Specified values	Measured values		Conclusions
		Standards (Technical contract)	Before S.C.T.	After S.C.T.	
1	Measurement of dissipation factor ( $\tan \delta$ ) of the insulation system capacitances (Routine test)	Providing system capacitances Providing dissipation factor ( $\tan \delta$ )	See 4.1	See 4.15.5.3	/
2	Determination of capacitances windings-to-earth and between windings (Routine test, special test)	Providing capacitances	See 4.1	See 4.15.5.3	/
3	Measurement of d.c. insulation resistance between each winding to earth and between windings (Routine test)	Providing d.c. insulation resistance Providing absorption ratio ( $R_{60}/R_{15}$ )	See 4.3	See 4.15.5.5	/
4	Check of the ratio and polarity of built-in current transformers (Routine test)	Providing ratio measured value Check of relative polarities	N.A. Not applicable No built-in current transformers	N.A. Not applicable No built-in current transformers	/
5	Measurement of voltage ratio and check of connection group (Routine test)	The tolerances of voltage ratio : $\pm 0.5\%$ Connection group: Dyn1	0.04%~0.07% Dyn1	0.04%~0.07% Dyn1	Passed
6	Measurement of winding resistance (Routine test)	Maximum unbalancedness Phase: $\leq 2\%$ Line: $\leq 1\%$	H.V(phase): 0.61% L.V(line): 0.04%	H.V(phase): 0.70% L.V(line): 0.13%	Passed
7	Measurement of no-load loss and current (Routine test)	$I_0\%$ : 0.3                      +30% $P_0$ (kW): 69.2                +15%	0.11 61.10	0.11 62.09	Passed
8	Measurement of no-load loss and current at 90% and 110% of rated voltage (Routine test)	$I_0\%$ : Providing measured value $P_0$ (kW): Providing measured value	90%            110% 0.06            0.53 45.78           96.58	90%            110% 0.06            0.50 46.64           97.70	/
9	Test on on-load tap-changers (Routine test)	According to Clause 10.8 of IEC60076-1:2011,GB1094.1-1996	Comply with standard	Comply with standard	Passed

CESI

Inspection service  
verified byAddress: Hushitai South Avenue No. 18, Shenbei New District, Shenyang  
E-mail: ctqc@vip.sina.comPostal code: 110122 Tel: (024) 89874449  
Fax: (024) 89707949 Tel: (024) 89872527



http://www.ctn.cn

Test Report				No: CTQC/B-12.218 Total 60 Page 4													
No	Test items	Specified values	Measured values		Conclusions												
		Standards (Technical contract)	Before S.C.T.	After S.C.T.													
10	Switching impulse test (Routine test)	Switching impulse wave (kV): 750 ±3%	754~757	747~754	Passed												
11	Separate-source AC withstand voltage test (Routine test)	H.V. neutral: 200kV; 60s L.V. : 85kV; 60s	200kV; 60s 85kV; 60s	200kV; 60s 85kV; 60s	Passed												
12	Long-duration AC withstand voltage test (Routine test)	Phase to earth test  $U_1=1.7U_m/\sqrt{3}$ (kV) Duration (s): 120 ( $f_n/f$ )  $U_2=1.5U_m/\sqrt{3}$ (kV) Duration(min): 30 PD≤500pC  $1.1U_m/\sqrt{3}$ (kV) Duration(min): 5 PD≤100pC  Frequency (Hz): >50	247 30 218 30 <40 160 5 <20 200	247.34 30 218.24 30 <20 160.05 5 <10	Passed												
13	Measurement of short-circuit impedance and load loss (Routine test)	t: 75°C Z%: 13.0 ±7.5% P <sub>k</sub> (kW): 296.0 +15% P <sub>total</sub> (kW): 365.2 +10%	13.10 274.74 335.84	13.10 272.57 334.66	Passed												
14	Test on transformer oil (Routine test)	Breakdown voltage (kV): ≥40 tan δ (90°C): ≤0.01 Water dissolved in oil (mg/L): ≤15 Providing gas chromatography	62.7 0.00049 8.68 Providing gas chromatography	62.4 0.00053 8.70 Providing gas chromatography	Passed												
15	Short-circuit withstand test (Special test)	Three times each phase Duration (s): 0.25 ±10% Test waveshapes have no distortion Deviation of reactance before and after S.C.T. ≤2% The untanking inspection shows no apparent defects Successfully check items after S.C.T.	3 0.25  No distortion  0.14%  No apparent defects  Passed	<div style="border: 1px solid black; padding: 5px; display: inline-block;">                         Inspection service verified by   </div> Passed													
16	Lightning impulse test (Routine test, type test)	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="text-align: center;">Full wave</td> <td style="text-align: center;">Chopped wave</td> <td></td> </tr> <tr> <td>H.V.(kV): 950</td> <td>1050 ±3%</td> <td style="text-align: center;">948.6~958.0 1055~1060</td> </tr> <tr> <td>O (kV): 400</td> <td>/ ±3%</td> <td style="text-align: center;">396.0~401.2</td> </tr> <tr> <td>L.V. (kV): 200</td> <td>220 ±3%</td> <td style="text-align: center;">199.0~201.4 218.8~221.7</td> </tr> </table>	Full wave	Chopped wave		H.V.(kV): 950	1050 ±3%	948.6~958.0 1055~1060	O (kV): 400	/ ±3%	396.0~401.2	L.V. (kV): 200	220 ±3%	199.0~201.4 218.8~221.7			Passed
Full wave	Chopped wave																
H.V.(kV): 950	1050 ±3%	948.6~958.0 1055~1060															
O (kV): 400	/ ±3%	396.0~401.2															
L.V. (kV): 200	220 ±3%	199.0~201.4 218.8~221.7															

## Test Report

No: CTQC/B-12.218

Total 60 Page 5

No	Test items	Specified values	Measured values	Conclusions
		Standards (Technical contract)		
17	Measurement of analysis of winding frequency response spectrum (Special test)	Providing measured oscillograms	See 4.13	/
18	Short-duration AC withstand voltage test (Special test)	A phase-to-earth test with single-phase supply		Passed
		$U_1$ (kV): 395	395	
		Duration (s): 120 ( $f_n/f$ )	30	
		$U_2=1.5U_m/\sqrt{3}$ (kV)	218	
		Duration(min): 5	5	
		PD $\leq$ 500pC	<10	
		$1.1U_m/\sqrt{3}$ (kV)	160	
		Duration(min): 5	5	
		PD $\leq$ 100pC	<10	
		Frequency (Hz): >50	200	
		A phase-to-phase test with three-phase supply		
		$U_1$ (kV): 395	395	
Duration (s): 120 ( $f_n/f$ )	30			
$U_2=1.3U_m$ (kV)	327.6			
Duration(min): 5	5			
PD $\leq$ 300pC	<10			
$1.1U_m$ (kV)	277.2			
Duration(min): 5	5			
PD $\leq$ 100pC	<10			
Frequency (Hz): >50	200			
19	Measurement of sound levels (Special test)	Sound level $\overline{L}_{PA}$ dB(A): / Sound power level $L_{WA,SV}$ dB(A): $\leq$ 94	65 86	Passed
20	Measurement of the harmonics of the no-load current (Special test)	Providing no-load current harmonic values of each phase	$I_1$ - $I_{26}$ no load current harmonics	/
21	Radio interference voltage test (Special test)	Applied voltage (kV): 277.2 Radio interference level( $\mu$ V): $\leq$ 2500	277.2 A: 467 B: 355 C: 473	Passed
 Inspection service verified by 				

## Test Report

No: CTQC/B-12. 218

Total 60 Page 6

No	Test items	Specified values	Measured values	Conclusions
		Standards (Technical contract)		
22	Long-duration no-load test (Special test)	Applied voltage(kV): 1.1Ur Duration(h): 12 No C <sub>2</sub> H <sub>2</sub> in oil	40.7 12 No C <sub>2</sub> H <sub>2</sub> in oil	Passed
23	Measurement of zero sequence impedance on three phase transformers (Special test)	Providing zero sequence impedance value ( $\Omega$ )	57.37	/
24	Leakage test (Routine test)	Applied pressure (kPa): 30 Duration (h): 24 No leakage oil and damage	30 24 No leakage oil and damage	Passed
25	Temperature-rise test(Type test)	Temperature-rise limit (K): Top oil: 60 Winding: 65	55.7 H.V. : 60.1 L.V. : 61.9	Passed
26	Determination of transient voltage transfer characteristics (Special test)	Providing measured value	See 4.26	/

CESI

Inspection service  
verified by*Gu. Liyao*

## Test Report

No: CTQC/B-12.218

Total 60 Page 7

## 1. Test object parameters

Rated power (kVA): 100000

Um (kV): 252

Rated voltage (kV): 220/37

Rated current (A): 262.43/1560.4

Rated frequency (Hz): 50

Number of phases: 3

Tap range (kV): (220±8×1.25%) /37

Connection symbol: Dyn1

Cooling method: ONAF

Temperature class of insulation: A

Insulation level: h.v. line terminal	SI/LI/AC	750/950/395kV
h.v. neutral	LI/AC	400/200kV
l.v. line terminal	LI/AC	200/85kV

## 2. Sample condition description

Sample exterior construction and major dimensions( length, width, height) are in compliance with drawing.

Measured values: length is 7340mm, width is 6040mm, height is 8280mm.

Outline dimensions	Rating plate	Body assembly	Core assembly
1SD.001.1619	8SD.011.1619	5SD.401.1619	5SD.301.1619
H.V. lead	L.V. lead	H.V. winding	L.V. winding
6SD.801.1619	5SD.901.1619	6SD.601.1619	6SD.701.1619

Rating plate and outline drawings are in testing report annex, other drawings should be conserved by enterprise after affirming by testing center.

The form, performance data , specifications of sample rating plate are in compliance with drawings.

The marking of the phase sequence on high voltage and low voltage side of the sample is clear and right.

The surface of the sample has no collision and damage.

## 3. Standards

GB1094.1-1996, IEC60076—1:2011 《Power transformers Part 1: General》

GB1094.2-1996, IEC60076—2:2011 《Power transformers Part 2: Temperature rise》

GB1094.3-2003, IEC60076—3:2000 《Power transformers Part 3: Insulation levels, dielectric tests and external clearances in air》

GB1094.5-2008, IEC60076—5:2006 《Power transformers Part 5: Ability to withstand short circuit》

GB/T6451-2008 《Specification and technical requirements for oil-immersed power transformers》

Technical contract

**CESI**

Inspection service  
verified by

*A. Liyao*

## Test Report

No: CTQC/B-12.218

Total 60 Page 8

## 4. Test items and conclusions

4.1 Measurement of dissipation factor ( $\tan \delta$ ) of the insulation system capacitances

(Routine test) Test date: Sept.26,2012

Humidity: 40%; Oil temperature: 23.7°C

Measurement position	Cx (pF)	$\tan \delta$
H.V.—L.V. &E	10270	0.0030
L.V.—H.V. &E	16270	0.0034
H.V., L.V.—E	15510	0.0034
H.V.—L.V.	5514	0.0025

## 4.2 Determination of capacitances windings-to-earth and between windings

(Routine test, Special test) Test date: Sept.26,2012

See 4.1

## 4.3 Measurement of d. c. insulation resistance between each winding to earth and between windings

Test date: Sept.26,2012

Humidity: 40%; Oil temperature: 23.7°C

Measurement position	Insulation resistance (M $\Omega$ )			R <sub>60</sub> /R <sub>15</sub>	R <sub>600</sub> /R <sub>60</sub>
	R <sub>600</sub>	R <sub>60</sub>	R <sub>15</sub>		
H.V.—L.V. &E	35900	18300	15600	1.17	1.96
L.V.—H.V. &E	65100	24000	16600	1.45	2.71
H.V., L.V.—E	32500	15900	11700	1.36	2.04
H.V. —L.V.	/	25900	16800	1.54	/
Core—E	/	10000		/	
Clamp—E	/	8000		/	

CESI

Inspection service  
verified by

## Test Report

No: CTQC/B-12.218

Total 60 Page 9

## 4.4 Check of the ratio and polarity of built-in current transformers (Routine test)

Because the sample doesn't fix current transformer, it doesn't put up this test item.

## 4.5 Measurement of voltage ratio and check of connection group (Routine test)

Test date: Sept.26,2012

H.V.		L.V.		Ratio	Measured deviation (%)			Connec- tion group
Tap position	Voltage (kV)	Tap position	Voltage (kV)		AB/ab	BC/bc	CA/ca	
1	242.000	/	37	6.541	0.02	0.03	0.04	Dyn1
2	239.250			6.466	0.02	0.03	0.04	
3	236.500			6.392	0.02	0.03	0.04	
4	233.750			6.318	0.02	0.03	0.04	
5	231.000			6.243	0.02	0.03	0.05	
6	228.250			6.169	0.02	0.03	0.05	
7	225.500			6.095	0.04	0.05	0.06	
8	222.750			6.020	0.04	0.05	0.07	
9,10,11	220.000			5.946	0.04	0.05	0.07	
12	217.250			5.872	0.04	0.05	0.07	
13	214.500			5.797	0.04	0.06	0.07	
14	211.750			5.723	0.04	0.06	0.07	
15	209.000			5.649	0.05	0.06	0.08	
16	206.250			5.574	0.05	0.06	0.08	
17	203.500			5.500	0.05	0.06	0.08	
18	200.750			5.426	0.05	0.06	0.09	
19	198.000			5.351	0.05	0.06	0.09	

Result: Passed.

**CESI**  
 Inspection service  
 verified by

## Test Report

No: CTQC/B-12.218

Total 60 Page 10

4.6 Measurement of winding resistance (Routine test)

Test date: Sept.26,2012

Oil temperature:23.7℃

Winding	Tap position	Measured values (Ω)			Unbalancedness (%)	
		A~O a~b	B~O b~c	C~O c~a		
H.V.	1	0.6142	0.6175	0.6167	0.54	
	2	0.6040	0.6072	0.6067	0.53	
	3	0.5940	0.5970	0.5966	0.50	
	4	0.5838	0.5868	0.5864	0.51	
	5	0.5737	0.5767	0.5764	0.52	
	6	0.5634	0.5666	0.5663	0.57	
	7	0.5534	0.5566	0.5564	0.58	
	8	0.5430	0.5463	0.5461	0.61	
	9,10,11	0.5322	0.5347	0.5340	0.47	
	12	0.5433	0.5465	0.5461	0.59	
	13	0.5535	0.5564	0.5562	0.52	
	14	0.5637	0.5667	0.5663	0.53	
	15	0.5738	0.5768	0.5764	0.52	
	16	0.5840	0.5871	0.5866	0.53	
	17	0.5940	0.5970	0.5966	0.50	
	18	0.6043	0.6075	0.6070	0.53	
	19	0.6142	0.6176	0.6169	0.55	
	L.V.	/	0.02330	0.02329	0.02330	

Result: Passed.



4.7 Measurement of no-load loss and current (Routine test)

Test date: Sept.26,2012

Test circuit is given in Annex2-a

Voltage multiple	Applied voltage (kV)		No-load current		No-load loss (kW)	
	Reading of mean value voltmeter	Reading of r.m.s. voltmeter	(A)	(%)	Measured value	Corrected value
90% U <sub>r</sub>	33.300	33.280	1.01	0.06	45.76	45.78
100% U <sub>r</sub>	37.000	37.043	1.75	0.11	61.17	61.10
110% U <sub>r</sub>	40.700	41.432	8.32	0.53	98.35	96.58

Result: Passed.

## Test Report

No: CTQC/B-12.218

Total 60 Page 11

4.8 Measurement of no-load loss and current at 90% and 110% of rated voltage (Routine test)  
See 4.7


4.9 Test on on-load tap-changers (Routine test) Test date: Sept.26, 2012

Operation test:

- a. 8 complete operating cycles with the transformer not energized(a cycle of operation goes from one end of the tapping range to the other and back again).
- b. 1 complete operate cycle with the transformer is not energized, with 85% of the rated operation voltage.
- c. 1 complete operating cycle with the transformer is energized at rated voltage and rated frequency at no-load.
- d. With one winding short-circuited and made rated current in the tapped winding, 10 cycles of tap-change operations across the range of two steps on each side from where a coarse or reversing changeover selector operates, or otherwise from the middle tapping( the tapchanger will pass 20 times through the changeover position).

Result: Passed.

**CESI**  
 Inspection service  
 verified by



## Test Report

№: CTQC/B-12. 218

Total 60 Page 12

4.10 Switching impulse test (Routine test) Test date: Sept.26,2012

Humidity: 43.3%; Ambient temperature: 20.6°C; Atmospheric press: 99.9kPa.

## Test items and voltage

Tested terminals	Rated withstand voltage (kV)	Tap position
A, B, C	750	1

## Test sequence:

One reduced negative polarity switching impulse;

Three rated negative polarity switching impulse.

## Test records:

T1:Front time; T0:A total duration from the virtual origin to the first zero passage;

Td:Time above 90%Up; Up:Peak voltage.

Result: Passed.

CESI





Inspection service  
verified by

## Test Report


No.: CTQC/B-12.218

Total 60 Page 13

Tested terminal: A Test polarity: Negative CH1.Voltage records CH2. Neutral current records



**CESI**  
Inspection service  
verified by






## Test Report

No: CTQC/B-12.218

Total 60 Page 14

Tested terminal: B Test polarity: Negative CH1.Voltage records CH2. Neutral current records



**CESI**





Inspection service  
verified by

## Test Report

No: CTQC/B-12.218


Total 60 Page 15

Tested terminal: C Test polarity: Negative CH1.Voltage records CH2. Neutral current records



**CESI**  
Inspection service  
verified by



Test Report		No: CTQC/B-12.218 Total 60 Page 16			
4.11 Separate-source AC withstand voltage test (Routine test) Test date: Sept.27,2012 Test circuit is given in Annex2-b Humidity: 45%; Oil temperature: 24.0°C; Atmospheric pressure: 99.0kPa					
Position	Applied voltage (kV)	Duration (s)	Result		
H.V. neutral—L.V.&E	200	60	Passed		
L.V.—H.V. &E	85	60			
4.12 Long-duration AC withstand voltage test (ACLD) (Routine test) Test date: Sept.28,2012 Test circuit is given in Annex2-c Phase to earth test, tap position 10, frequency 200Hz.					
Induced voltage		Duration	Partial discharge levels (pC)		
Multiple	Phase-to-earth (kV)		A	B	C
$1.1U_m/\sqrt{3}$	160	5 min	<20	<20	<20
$U_2=1.5U_m/\sqrt{3}$	218	5 min	<20	<20	<20
$U_1=1.7U_m/\sqrt{3}$	247	30s	/	/	/
$U_2=1.5U_m/\sqrt{3}$	218	5 min	<20	<20	<20
		10 min	<20	<40	<20
		15 min	<20	<40	<20
		20 min	<20	<40	<20
		25 min	<20	<40	<20
		30 min	<20	<40	<20
$1.1U_m/\sqrt{3}$	160	5 min	<20	<20	<20
Note: $U_m=252kV$ Background noise level is <20pC before and after test. Start voltage: 218kV Extinction voltage: 160kV. Result: Passed.					
					

Test Report							No: CTQC/B-12.218		Total 60 Page 17	
4.13 Measurement of short-circuit impedance and load loss(Routine test) Test date: Sept.28,2012 Test circuit is given in Annex2-d										
Winding	Tap position	Applied current I		Measured voltage (kV)	H.V. short-circuit impedance (Each phase)		Load loss (kW)		Total loss (kW)	
		(A)	I/Ir (%)		(Ω)	(%)	Measured value	Corrected value	Corrected value	
					t=75°C I=Ir	t=75°C I=Ir				t=23.5°C
H.V.   L.V.	1	122.33	51.27	16.963	80.06	13.67	65.59	277.53	338.63	
	10	146.62	55.87	16.098	63.40	13.10	76.13	274.74	335.84	
	17	155.37	53.28	13.888	51.59	13.16	81.51	327.89	388.99	
Result: Passed.										
4.14 Test on transformer oil(Routine test) Test date: Sept.26, 2012										
tan δ (90°C)				Breakdown voltage (kV)			Water dissolved in oil (mg/L)			
0.00049				62.7			8.68			
Gas chromatography( before routine tests ) Test date: Sept.26, 2012									μ L/L	
H <sub>2</sub>	CO	CO <sub>2</sub>	CH <sub>4</sub>	C <sub>2</sub> H <sub>6</sub>	C <sub>2</sub> H <sub>4</sub>	C <sub>2</sub> H <sub>2</sub>	Hydrocarbons			
0.00	9.82	63.31	0.07	0.00	0.00	0.00	0.07			
Gas chromatography (after S.C.T test) Test date: Oct.11, 2012									μ L/L	
H <sub>2</sub>	CO	CO <sub>2</sub>	CH <sub>4</sub>	C <sub>2</sub> H <sub>6</sub>	C <sub>2</sub> H <sub>4</sub>	C <sub>2</sub> H <sub>2</sub>	Hydrocarbons			
0.00	10.46	77.09	0.36	0.00	0.00	0.00	0.36			
Gas chromatography (after insulation test, before long-duration no-load test,) Test date: Oct.15, 2012									μ L/L	
H <sub>2</sub>	CO	CO <sub>2</sub>	CH <sub>4</sub>	C <sub>2</sub> H <sub>6</sub>	C <sub>2</sub> H <sub>4</sub>	C <sub>2</sub> H <sub>2</sub>	Hydrocarbons			
0.00	12.01	79.54	0.37	0.00	0.00	0.00	0.37			
Gas chromatography (after long-duration no-load test, before temperature-rise test) Test date: Oct.17, 2012									μ L/L	
H <sub>2</sub>	CO	CO <sub>2</sub>	CH <sub>4</sub>	C <sub>2</sub> H <sub>6</sub>	C <sub>2</sub> H <sub>4</sub>	C <sub>2</sub> H <sub>2</sub>	Hydrocarbons			
0.00	15.25	86.45	0.51	0.00	0.00	0.00	0.51			
Gas chromatography (after temperature-rise test) Test date: Oct.18, 2012									μ L/L	
H <sub>2</sub>	CO	CO <sub>2</sub>	CH <sub>4</sub>	C <sub>2</sub> H <sub>6</sub>	C <sub>2</sub> H <sub>4</sub>	C <sub>2</sub> H <sub>2</sub>	Hydrocarbons			
0.00	20.27	180.60	0.58	0.00	0.00	0.00	0.58			
Result: Passed.										

## Test Report

No: CTQC/B-12.218

Total 60 Page 18

4.15 Short-circuit withstand test (Special test) Test date: Oct.10,2012

4.15.1 Calculated short-circuit current (Reference temperature 75°C)

Tap position	H.V. current value (A)		L.V. current value (kA)		Multiple ( $K\sqrt{2}$ )
	The first peak of the asymmetrical short-circuit current	The r.m.s value of the symmetrical short-circuit current	The first peak of asymmetrical 1.5 phase short-circuit current	The r.m.s. value of the symmetrical 1.5 phase short-circuit current	
1	4320	1694	24.47	9.60	2.550
10	4922	1930	25.34	9.94	2.550
19	5398	2117	25.02	9.81	2.550

4.15.2 Measurement of short-circuit current

Test circuit is given in Annex 2-e

Perform single-phase test, supply is provided between one line terminal and the other two line terminals connected together, 9 times. Test waveshapes have no distortion. Test oscillograms are shown in Page 50~58.

Tap position	Phase	H.V. current value				$I_{\text{tank}}$ (A)	Duration (s)	Serial No.
		The first peak of the asymmetrical short-circuit current (A)		The r.m.s. value of the symmetrical short-circuit current (A)				
		Measured value (A)	(%)	Measured value (A)	(%)			
1	A-BC	4492	104.0	1598	94.3	0	0.25	B12218-S01
		4529	104.8	1608	94.9	0	0.25	B12218-S02
		4534	105.0	1621	95.7	0	0.25	B12218-S03
	L.V. current value							
	The first peak of the asymmetrical 1.5 phase short-circuit current(kA)				The r.m.s. value of the symmetrical 1.5 phase short-circuit current(kA)			
	a	b	c	a	b	c		
	24.11	/	24.03	8.92	/	8.91		
	24.01	/	23.96	8.89	/	8.89		
	23.86	/	23.81	8.82	/	8.82		

Note:  $I_{\text{tank}}$  is the earthing current of oil tank.

**CEESI**  
 Inspection service  
 verified by  


## Test Report

No: CTQC/B-12.218

Total 60 Page 19

Tap position	Phase	H.V. current value				$I_{\text{tank}}$ (A)	Duration (s)	Serial No.
		The first peak of the asymmetrical short-circuit current (A)		The r.m.s value of the symmetrical short-circuit current (A)				
		Measured value (A)	(%)	Measured value (A)	(%)			
10	B-AC	4997	101.5	1821	94.4	0	0.25	B12218-S04
		4992	101.4	1823	94.5	0	0.25	B12218-S05
		4992	101.4	1829	94.8	0	0.25	B12218-S06
	L.V. current value							
	The first peak of the asymmetrical 1.5 phase short-circuit current(kA)			The r.m.s. value of the symmetrical 1.5 phase short-circuit current(kA)				
	a	b	c	a	b	c		
	25.44	25.54	/	9.41	9.40	/		
	25.44	25.39	/	9.41	9.41	/		
	25.34	25.29	/	9.42	9.40	/		

Tap position	Phase	H.V. current value				$I_{\text{tank}}$ (A)	Duration (s)	Serial No.
		The first peak of the asymmetrical short-circuit current (A)		The r.m.s value of the symmetrical short-circuit current (A)				
		Measured value (A)	(%)	Measured value (A)	(%)			
19	C-AB	5387	99.8	1980	93.5	0	0.25	B12218-S07
		5397	100.0	1984	93.7	0	0.25	B12218-S08
		5382	99.7	1980	93.5	0	0.25	B12218-S09
	L.V. current value							
	The first peak of the asymmetrical 1.5 phase short-circuit current(kA)			The r.m.s. value of the symmetrical 1.5 phase short-circuit current(kA)				
	a	b	c	a	b	c		
	/	25.06	25.01	/	9.19	9.19		
	/	25.16	25.11	/	9.20	9.19		
	/	25.06	25.04	/	9.18	9.18		

CESI

Inspection service  
verified by

## Test Report

No: CTQC/B-12.218

Total 60 Page 20

## 4.15.3 Measurement of short-circuit reactance each shot

Tap position	No.	Measured reactance value ( $\Omega$ )			Deviation of reactance (%)		
		A	B	C	A	B	C
1	Before	80.20	80.96	79.89	/	/	/
	1	80.24	80.96	79.95	<0.1	<0.1	<0.1
	2	80.17	80.96	79.92	<0.1	<0.1	<0.1
	3	80.02	80.93	79.91	-0.22	<0.1	<0.1
10	Before	63.64	63.99	63.31	/	/	/
	1	63.68	64.01	63.35	<0.1	<0.1	<0.1
	2	63.70	64.01	63.32	<0.1	<0.1	<0.1
	3	63.70	64.00	63.26	<0.1	<0.1	<0.1
19	Before	51.92	52.11	51.53	/	/	/
	1	51.99	52.12	51.57	0.13	<0.1	<0.1
	2	51.99	52.12	51.57	0.13	<0.1	<0.1
	3	51.99	52.13	51.56	0.13	<0.1	<0.1

## Measurement of short-circuit reactance after all the S.C.T.:

Tap position	Measured reactance value ( $\Omega$ )			Deviation of reactance (%)		
	A	B	C	A	B	C
1	80.30	80.99	79.95	0.12	<0.1	<0.1
10	63.73	64.01	63.35	0.14	<0.1	<0.1
19	51.99	52.13	51.56	0.13	<0.1	<0.1


The maximum deviation of short-circuit reactance is 0.14%.

## 4.15.4 The visual inspection

There is no deformation of winding, connection or supporting structures, no traces of electrical discharge was found after S.C.T. The active part photos taken before and after S.C.T. are shown in Page 59 and Page 60.

Inspection service  
verified by

*Cui. Liyuan*



Test Report		No.: CTQC/B-12. 218 Total 60 Page 21
4. 15. 5 Repeated routine tests after short-circuit withstand test		
4. 15. 5. 1 Test on transformer oil                      Test date: Oct.11, 2012		
tan $\delta$ (90°C)	Breakdown voltage (kV)	Water dissolved in oil (mg/L)
0.00053	62.4	8.70
Gas chromatography see 4.14 item. Result: Passed.		
4. 15. 5. 2 Switching impulse test                      Test date: Oct.11, 2012 Humidity: 46.3%; Ambient temperature: 16.6°C; Atmospheric press: 100.9kPa.		
Test items and voltage		
Tested terminals	Rated withstand voltage (kV)	Tap position
A, B, C	750	1
<p>Test sequence:</p> <p>One reduced negative polarity switching impulse;</p> <p>Three rated negative polarity switching impulse.</p> <p>Test records:</p> <p>T1:Front time;      T<sub>0</sub>:A total duration from the virtual origin to the first zero passage;</p> <p>Td:Time above 90%Up;      Up:Peak voltage.</p> <p>Result: Passed.</p>		
		

## Test Report

No: CTQC/B-12.218

Total 60 Page 22

Tested terminal: A Test polarity: Negative CH1.Voltage records CH2. Neutral current records





**CESI**  
 Inspection service  
 verified by  
*C. Siyao*

## Test Report

No.: CTQC/B-12.218

Total 60 Page 23

Tested terminal: B Test polarity: Negative CH1.Voltage records CH2. Neutral current records



**CESI**

Inspection service  
verified by



*Gu. Li yu*

## Test Report

No.: CTQC/B-12.218

Total 60 Page 24

Tested terminal: C Test polarity: Negative CH1.Voltage records CH2. Neutral current records



**CESI**

Inspection service  
verified by

*C. Liyanuo*

## Test Report

№: CTQC/B-12. 218

Total 60 Page 25

4. 15. 5. 3 Measurement of dissipation factor ( $\tan \delta$ ) of the insulation system capacitances

Test date: Oct.12,2012

Humidity: 45%; Oil temperature: 16.3°C

Measurement position	Cx (pF)	$\tan \delta$
H.V.—L.V. &E	10230	0.0029
L.V.—H.V. E	16230	0.0033
H.V., L.V.—E	15480	0.0034
H.V.—L.V.	5506	0.0029

## 4. 15. 5. 4 Determination of capacitances windings-to-earth and between windings

See 4.15.5.3

## 4. 15. 5. 5 Measurement of d.c. insulation resistance between each winding to earth and between windings

Test date: Oct.12,2012

Humidity: 45%; Oil temperature: 16.3°C

Measurement position	Insulation resistance ( $M\Omega$ )			$R_{60}/R_{15}$	$R_{600}/R_{60}$
	$R_{600}$	$R_{60}$	$R_{15}$		
H.V.—L.V. &E	54700	30700	27100	1.13	1.78
L.V.—H.V. E	72500	23200	15500	1.50	3.13
H.V., L.V.—E	51500	35800	23100	1.55	1.44
H.V.—L.V.	/	50500	48800	1.03	/
Core—E	/	13900		/	
Clamp—E	/	10600		/	

## 4. 15. 5. 6 Check of the ratio and polarity of built-in current transformers

Test date: Oct.12,2012

Because the sample doesn't fix current transformer, it doesn't put up this test item.

CESI

Inspection service  
verified by*C. Liyao*

## Test Report

No: CTQC/B-12.218

Total 60 Page 26

4.15.5.7 Measurement of voltage ratio and check of connection group Test date: Oct.12,2012

H.V.		L.V.		Ratio	Measured deviation (%)			Conne- tion group
Tap position	Voltage (kV)	Tap position	Voltage (kV)		AB/ab	BC/bc	CA/ca	
1	242.000	/	37	6.541	0.02	0.04	0.04	Dyn1
2	239.250			6.466	0.02	0.03	0.04	
3	236.500			6.392	0.02	0.03	0.04	
4	233.750			6.318	0.02	0.04	0.04	
5	231.000			6.243	0.02	0.04	0.05	
6	228.250			6.169	0.02	0.04	0.05	
7	225.500			6.095	0.04	0.05	0.06	
8	222.750			6.020	0.04	0.05	0.07	
9,10,11	220.000			5.946	0.04	0.06	0.07	
12	217.250			5.872	0.04	0.06	0.07	
13	214.500			5.797	0.05	0.06	0.07	
14	211.750			5.723	0.05	0.06	0.07	
15	209.000			5.649	0.05	0.06	0.08	
16	206.250			5.574	0.05	0.07	0.08	
17	203.500			5.500	0.05	0.06	0.08	
18	200.750			5.426	0.05	0.07	0.09	
19	198.000			5.351	0.05	0.07	0.09	

Result: Passed.

CESI

Inspection service  
verified byA. Liyao

## Test Report

No: CTQC/B-12.218

Total 60 Page 27

4.15.5.8 Measurement of winding resistance Test date: Oct.12,2012

Oil temperature:16.3℃

Winding	Tap position	Measured values (Ω)			Unbalancedness (%)	
		A~O a~b	B~O b~c	C~O c~a		
H.V.	1	0.5925	0.5961	0.5953	0.61	
	2	0.5825	0.5863	0.5856	0.65	
	3	0.5730	0.5765	0.5757	0.61	
	4	0.5631	0.5665	0.5660	0.60	
	5	0.5534	0.5568	0.5563	0.61	
	6	0.5434	0.5470	0.5465	0.66	
	7	0.5338	0.5374	0.5369	0.67	
	8	0.5237	0.5274	0.5270	0.70	
	9,10,11	0.5133	0.5162	0.5154	0.56	
	12	0.5239	0.5274	0.5271	0.67	
	13	0.5338	0.5371	0.5367	0.62	
	14	0.5436	0.5470	0.5465	0.62	
	15	0.5533	0.5568	0.5562	0.63	
	16	0.5632	0.5667	0.5662	0.62	
	17	0.5728	0.5763	0.5757	0.61	
	18	0.5828	0.5863	0.5858	0.60	
	19	0.5922	0.5960	0.5954	0.64	
	L.V.	/	0.02249	0.02246	0.02247	0.13

Result: Passed.

4.15.5.9 Test on on-load tap-changers Test date: Oct.12,2012

Operation test:

- 8 complete operating cycles with the transformer not energized(a cycle of operation goes from one end of the tapping range to the other and back again).
- 1 complete operate cycle with the transformer is not energized, with 85% of the rated operation voltage.
- 1 complete operating cycle with the transformer is energized at rated voltage and rated frequency at no-load.
- With one winding short-circuited and made rated current in the tapped winding, 10 cycles of tap-change operations across the range of two steps on each side from where a coarse or reversing changeover selector operates, or otherwise from the middle tapping( the tapchanger will pass 20 times through the changeover position).

Result: Passed.



  
 Inspection service  
 verified by

## Test Report

No: CTQC/B-12.218

Total 60 Page 28

4.15.5.10 Separate-source AC withstand voltage test Test date: Oct.13,2012

Humidity: 49%; Oil temperature: 16.8°C; Atmospheric pressure: 99.0kPa

Position	Applied voltage (kV)	Duration (s)	Result
H.V. neutral—L.V.&E	200	60	Passed
L.V.—H.V. &E	85	60	

4.15.5.11 Measurement of no-load loss and current Test date: Oct.13,2012

Voltage multiple	Applied voltage (kV)		No-load current		No-load loss (kW)	
	Reading of mean value voltmeter	Reading of r.m.s. voltmeter	(A)	(%)	Measured value	Corrected value
90% $U_r$	33.300	33.264	0.98	0.06	46.59	46.64
100% $U_r$	37.000	37.015	1.68	0.11	62.12	62.09
110% $U_r$	40.700	41.348	7.79	0.50	99.28	97.70

Result: Passed.

4.15.5.12 Measurement of no-load loss and current at 90% and 110% of rated voltage

See 4.15.5.11

4.15.5.13 Measurement of short-circuit impedance and load loss Test date: Oct.13,2012

Winding	Tap position	Applied current I		Measured voltage (kV)	H.V. short-circuit Impedance (Each phase)		Load loss (kW)		Total loss (kW)
		(A)	I/I <sub>r</sub> (%)		(Ω)	(%)	Measured value	Corrected value	Corrected value
					t=75°C I=I <sub>r</sub>	t=75°C I=I <sub>r</sub>			
H.V.	1	124.73	52.28	17.297	80.06	13.67	66.87	275.70	337.79
	10	147.32	56.13	16.172	63.40	13.10	75.08	272.57	334.66
L.V.	19	159.89	54.49	14.199	51.59	13.16	83.36	326.06	388.15

Result: Passed.

CESI

Inspection service  
verified by

A. Li yao

## Test Report

No: CTQC/B-12.218

Total 60 Page 29

4.15.5.14 Long-duration AC withstand voltage test (ACLD)

Test date: Oct.15,2012

Phase to earth test, tap position 10, frequency 200Hz.

Induced voltage		Duration	Partial discharge levels (pC)		
Multiple	Phase-to-earth (kV)		A	B	C
$1.1U_m/\sqrt{3}$	160	5 min	<10	<10	<10
$U_2=1.5U_m/\sqrt{3}$	218	5 min	<10	<10	<10
$U_1=1.7U_m/\sqrt{3}$	247	30s	/	/	/
$U_2=1.5U_m/\sqrt{3}$	218	5 min	<10	<10	<10
		10 min	<10	<10	<10
		15 min	<10	<10	<10
		20 min	<10	<20	<10
		25 min	<10	<20	<10
		30 min	<10	<20	<10
$1.1U_m/\sqrt{3}$	160	5 min	<10	<10	<10

Note:  $U_m=252kV$ 

Background noise level is &lt;10pC before and after test.

Result: Passed.

CESI

Inspection service  
verified by*C. de yares*

## Test Report

No: CTQC/B-12.218

Total 60 Page 30

4.16 Lightning impulse test (Routine test, type test)

Test date: Oct.12,2012

Test circuit is given in Annex 2-f

Humidity: 46.3%; Ambient temperature: 16.6°C; Atmospheric press: 100.9kPa

## Test items and voltage

Tested terminals	Rated withstand voltage (kV)		Tap position
	Full wave	Chopped wave	
A, B, C	950	1050	A:1; B:19; C:10
O	400	/	1
a,b,c	200	220	/

Test sequence:

Line terminal:

- One reduced negative polarity full wave impulse;
- One rated negative polarity full wave impulse;
- One reduced negative polarity chopped wave impulse;
- Two rated negative polarity chopped wave impulse;
- Two rated negative polarity full wave impulse.

Neutral:

- One reduced negative polarity full wave impulse;
- Three rated negative polarity full wave impulse;

Test oscillogram records:

T1:Front time; T2:Time to half value; Tc:Time to chopping;

Up2:Factor of over crossing; Up:Peak voltage.

Result: Passed.

**CESI**  
 inspection service  
 verified by  
*Chen Di*








## Test Report

No.: CTQC/B-12.218

Total 60 Page 31

Tested terminal: A Test polarity: Negative CH1.Voltage records CH2. Neutral current records

**CESI**  
 Inspection service  
 verified by  
*C. Li yao*



## Test Report

No.: CTQC/B-12.218

Total 60 Page 32






Tested terminal: B

Test polarity: Negative

CH1. Voltage records

CH2. Neutral current records

**CEST**  
 Inspection service  
 verified by  
*Cu. Liyuan*



## Test Report

No: CTQC/B-12.218

Total 60 Page 33

Tested terminal: C Test polarity: Negative






CH1.Voltage records

CH2. Neutral current records

**CESI**

Inspection service  
verified by

*A. Liyans*





## Test Report

No: CTQC/B-12.218

Total 60 Page 34

Tested terminal: O    Test polarity: Negative    CH1.Voltage records    CH2. Neutral current records



**CESI**  
 Inspection service  
 verified by  
*C. Li yao*








## Test Report

No: CTQC/B-12.218

Total 60 Page 35

Tested terminal: a Test polarity: Negative CH1.Voltage records CH2. Neutral current records

**CESI**  
 Inspection service  
 verified by  
*A. L. ...*










## Test Report

№: CTQC/B-12.218

Total 60 Page 36

Tested terminal: b Test polarity: Negative CH1.Voltage records CH2. Neutral current records

**CEST**  
 Inspection service  
 verified by  
*An. Liyue*








## Test Report

No: CTQC/B-12.218

Total 60 Page 37

Tested terminal: c    Test polarity: Negative    CH1. Voltage records    CH2. Neutral current records

**CESI**  
 Inspection service  
 verified by  
*C. Li'yanco*



Test Report



No: CTQC/B-12.218

Total 60 Page 38


4.17 Measurement of analysis of winding frequency response spectrum (Special test)

Test date: Oct.12,2012

H.V. frequency response spectrum curve (after S. C. T.) Tap position.:1



**CESI**  
Inspection service  
verified by






Test Report

No: CTQC/B-12.218

Total 60 Page 39

L.V. frequency response spectrum curve (after S. C. T.)



**CESI**  
Inspection service  
verified by

## Test Report

No: CTQC/B-12.218

Total 60 Page 40

4.18 Short-duration AC withstand voltage test(Special test) Test date: Oct.13,2012

Test circuit is given in Annex2-g

4.18.1 A phase-to-earth test with single-phase supply

H.V. tap position 6, frequency 200Hz.

Induced voltage		Duration	Partial discharge levels (pC)		
Multiple	Phase-to-earth (kV)		A	B	C
$1.1U_m/\sqrt{3}$	160	5 min	<10	<10	<10
$U_2=1.5U_m/\sqrt{3}$	218	5 min	<10	<10	<10
$U_1$	395	30s	/	/	/
$U_2=1.5U_m/\sqrt{3}$	218	5 min	<10	<10	<10
$1.1U_m/\sqrt{3}$	160	5 min	<10	<10	<10

Note:  $U_m=252kV$ 

Background noise level is &lt;10pC before and after test.

4.18.2 A phase-to-phase test with three-phase supply

H.V. tap position 10, frequency 200Hz.

Induced voltage		Duration	Partial discharge levels (pC)		
Multiple	Phase-to-phase (kV)		A	B	C
$1.1U_m$	277.2	5 min	<10	<10	<10
$U_2=1.3U_m$	327.6	5 min	<10	<10	<10
$U_1$	395	30s	/	/	/
$U_2=1.3U_m$	327.6	5 min	<10	<10	<10
$1.1U_m$	277.2	5 min	<10	<10	<10

Note:  $U_m=252kV$ ; Background noise level is <10pC before and after test.

Result: Passed.

**CESI**  
 Inspection service  
 verified by  
*C. L. Yang*

## Test Report

No: CTQC/B-12.218

Total 60 Page 41

4.19 Determination of sound levels(Special test) Test date: Oct.17,2012

4.19.1 Sound power level calculation under on load current:

$$\text{Calculation equation: } L_{WA,IN} \approx 39 + 18 \lg \frac{S_r}{S_p} = 75 \text{ dB (A)}$$

In which:  $S_r$ —Rated power 100MVA; $S_p$ —Reference power 1MVA.

$L_{WA,IN}$  is found to be 19dB(A) below the guaranteed sound power level 94dB(A), so load current sound measurements are not appropriate.

4.19.2 Sound pressure level measurement and sound power level calculation

Transformer is energized at rated voltage. There are 33 measurement points, the measurement point interval is 0.74m, The height of oil tank is 3.92m, the height of measurement points is 1.31m and 2.62m.

## Environmental conditions

Area of the surface of the test room $S_v$ (m <sup>2</sup> )	Mean sound absorption coefficient $\alpha$	Sound absorption A (m <sup>2</sup> )	d (m)	Area of effective surface S (m <sup>2</sup> )	Environmental correction factor K dB(A)
13968	0.5	6984	0.3	120.25	0.29

d—Distance between specified contour and principal radiating surface.

## Test results

dB (A)

Cooling method	The average noise level of background		The average noise level of transformer $L_{PAO}$	A-weighted surface sound pressure level $L_{PA} = 10 \lg(10^{0.1L_{p,av}} - 10^{0.1L_{bg}}) - K$	A-weighted sound power level $L_{WA,UN} = \overline{L_{PA}} + 10 \lg(S/S_0)$
	Before	After			
ONAN	35.7	35.9	64.9	65	86

$$L_{PAO} \text{—Uncorrected average A-weighted sound pressure level. } L_{PAO} = 10 \lg \left( \frac{1}{N} \sum_{i=1}^N 10^{0.1L_{p,i}} \right)$$

 $L_{bgA}$ —The lower of the two calculated average A-weighted background sound pressure level.
According to 4.19.1,  $L_{WA,SN} = 86 \text{ dB(A)}$ 

Result: Passed.

**CESI**  
 Inspection service  
 verified by  
*A. Liyanuo*

Test Report

No: CTQC/B-12.218

Total 60 Page 42

4.20 Measurement of the harmonics of the no-load current (Special test)  
 Test circuit is given in Annex2-h

Test date: Oct.17,2012

Order	1st U shape	2nd U shape	3rd U shape
01	100.00	100.00	100.00
02	0.49	0.26	0.21
03	26.87	0.10	0.10
04	0.69	0.10	0.10
05	0.39	0.12	0.19
06	0.66	0.10	0.11
07	14.16	0.10	0.11
08	0.35	0.10	0.15
09	0.09	0.10	0.15
10	0.58	0.10	0.07
11	0.84	0.10	0.10
12	0.67	0.10	0.10
13	0.88	0.08	0.10
14	0.65	0.10	0.10
15	0.86	0.10	0.10
16	0.46	0.10	0.10
17	0.90	0.11	0.13
18	0.30	0.11	0.06
19	0.58	0.12	0.05
20	0.40	0.12	0.05
21	0.17	0.09	0.14
22	0.64	0.09	0.14
23	0.06	0.21	0.21
24	0.56	0.09	0.11
25	0.19	0.31	0.19
26	0.10	0.07	0.13

**CESI**  
 Inspection service  
 verified by

*A. Liyan*

## Test Report

№: CTQC/B-12.218

Total 60 Page 43

4.21 Radio interference voltage measurement (Special test) Test date: Oct.17, 2012

Measured frequency (MHz)	Terminal	Attenuation factor of resistance network (dB)	Attenuation factor of measurement circuit (dB)	Radio interference Level B (dB)	Applied Voltage (kV)	Radio interference level ( $\mu\text{V}$ )
1.475	A	22	18	13	277.2	467
	B		19	10		355
	C		17.5	14		473

Result: No apparent discharge, passed.

(\*)4.22 Long duration no-load test (Special test) Test date: Oct.17, 2012

Apply 1.1 rated voltage 40.7kV on L.V. winding side. There is not any  $\text{C}_2\text{H}_2$  in oil before and after 12 hours no load test. Hydro carbons has no apparent change, gas chromatography shown in clause 4.8 item.

Duration (h)	Applied voltage (kV)		Measured current (A)	Load loss (kW)
	Reading of r.m.s. voltmeter	Reading of mean value voltmeter		
1	41.569	40.700	8.184	98.301
2	41.533	40.700	8.615	98.181
3	41.495	40.700	8.665	98.111
4	41.481	40.700	8.490	97.989
5	41.470	40.700	8.465	97.755
6	41.463	40.700	8.447	97.546
7	41.493	40.700	8.669	98.215
8	41.575	40.700	8.726	98.148
9	41.662	40.700	8.855	98.314
10	41.670	40.700	8.910	98.554
11	41.699	40.700	9.100	98.610
12	41.688	40.700	9.572	98.663

Result: Passed.

CESI

Inspection service  
verified by

G. Liyuan

ONLY (\*)

Test Report	No: CTQC/B-12. 218 Total 60 Page 44
-------------	--

4.23 Measurement of zero sequence impedance on three phase transformers(Special test)  
Test circuit is given in Annex2-i Test date: Oct.18, 2012

Connection group	Tap position	Applied voltage terminal	Short circuit terminal	Applied current (A)	Measured voltage (V)	Impedance ( $\Omega$ )
YNd11	10	A.B.C-O	/	117.29	2243	57.37

4.24 Leakage test(Routine test) Test date: Oct.18, 2012

Test method	Applied pressure (kPa)	Duration (h)	Residual pressure (kPa)	Result
Atmospheric pressure	30	24	30	No leakage oil and damage,passed.

4.25 Temperature-rise test(Type test) Test date: Oct.18, 2012

The test is conducted by means of short-circuit method, test duration is 14h, stability duration is 4h. Tap 19.  
Measure top oil temperature-rise: Specified total loss is 388.15kW, injected total loss of 388.15kW during test.  
Measure winding temperature-rise: Specified current is 291.59A, injected test current of 291.59A during test.

Conclusions of temperature-rise

Top oil temperature-rise (K)	55.7	
Winding temperature-rise (K)	H.V.	60.1
	L.V.	61.9

Result: Passed.

  
**CESI**  
 Inspection service  
 verified by  


## Test Report

No: CTQC/B-12.218

Total 60 Page 45

**CEST**

Inspection service  
verified by

*C. L. Mares*

Legend: Data to be inserted

Time interval	Δt= 1 min
Initial average liquid temp.	θ <sub>om_start</sub> = 57.5 °C
Final average-liquid temp.	θ <sub>om_end</sub> = 52.0 °C
Liquid temperature slope	k= 0.18 K/min

Estimated winding time constant	T <sub>w</sub> = 8.32 min
Estimated average liquid temp.	A <sub>o</sub> = 62.73 °C
Estimated winding to liquid temp.	B= 15.06 K
Average winding temp. at the instant of shut down	θ <sub>wo</sub> = 77.8 °C

Auxiliary variables:

t<sub>c</sub>= -8.0078

t<sub>e</sub>= 0.1276

Abs Sums:	n	sa	sb	sc	sd	se
	28	11.44	1846.17	782.47	121949.39	5.95

Time (min)	R(i) (Ω) × 10 <sup>-1</sup>	θ <sub>om(i)</sub> = A <sub>o</sub> -kt	θ <sub>wm(i)</sub> as measured	θ <sub>wval(i)</sub>	θ <sub>wcor(i)</sub>	v <sub>i</sub> (0/1)	θ <sub>w(i)</sub> as corrected and validated	Δθ <sub>w(i)</sub> as per eq. (C.5)	θ <sub>w(i)</sub> × Δθ <sub>w(i)</sub>	(θ <sub>w(i)</sub> ) <sup>2</sup>	e <sup>(-i/T<sub>w</sub>)</sup>	θ <sub>w(i)</sub> as calculated
0		62.73										77.80
1		62.55										75.91
2	7.351	62.37	74.14	74.14	74.50	1						74.21
3	7.313	62.18	72.54	72.54	73.09	1	73.09	-1.415	-103.40	5342.14	0.6974	72.69
4	7.280	62.00	71.15	71.15	71.89	1	71.89	-1.204	-86.58	5167.53	0.6185	71.32
5	7.252	61.82	69.97	69.97	70.89	1	70.89	-0.994	-70.48	5025.58	0.5485	70.08
6	7.225	61.63	68.84	68.84	69.94	1	69.94	-0.952	-66.59	4891.50	0.4864	68.96
7	7.202	61.45	67.87	67.87	69.16	1	69.16	-0.784	-54.21	4782.46	0.4313	67.95
8	7.181	61.27	66.99	66.99	68.46	1	68.46	-0.700	-47.91	4686.16	0.3825	67.03
9	7.162	61.08	66.19	66.19	67.84	1	67.84	-0.616	-41.77	4602.24	0.3392	66.19
10	7.145	60.90	65.47	65.47	67.31	1	67.31	-0.532	-35.78	4530.40	0.3008	65.43
11	7.129	60.72	64.80	64.80	66.82	1	66.82	-0.490	-32.71	4464.74	0.2667	64.74
12	7.114	60.53	64.17	64.17	66.37	1	66.37	-0.447	-29.70	4405.14	0.2366	64.10
13	7.100	60.35	63.58	63.58	65.97	1	65.97	-0.405	-26.74	4351.49	0.2098	63.51
14	7.088	60.17	63.08	63.08	65.64	1	65.64	-0.321	-21.09	4309.20	0.1860	62.97
15	7.076	59.98	62.57	62.57	65.32	1	65.32	-0.321	-20.99	4267.12	0.1650	62.47
16	7.066	59.80	62.15	62.15	65.09	1	65.09	-0.237	-15.44	4236.19	0.1463	62.01
17	7.055	59.62	61.69	61.69	64.81	1	64.81	-0.279	-18.10	4199.91	0.1297	61.57
18	7.045	59.43	61.27	61.27	64.57	1	64.57	-0.237	-15.32	4169.22	0.1151	61.17
19	7.035	59.25	60.85	60.85	64.33	1	64.33	-0.237	-15.26	4138.65	0.1020	60.79
20	7.026	59.07	60.47	60.47	64.14	1	64.14	-0.195	-12.52	4113.58	0.0905	60.43
21	7.018	58.88	60.13	60.13	63.98	1	63.98	-0.153	-9.80	4093.96	0.0802	60.09
22	7.010	58.70	59.80	59.80	63.83	1	63.83	-0.153	-9.77	4074.39	0.0712	59.77
23	7.002	58.52	59.46	59.46	63.68	1	63.68	-0.153	-9.75	4054.87	0.0631	59.47
24	6.995	58.33	59.17	59.17	63.57	1	63.57	-0.111	-7.06	4040.74	0.0560	59.18
25	6.988	58.15	58.87	58.87	63.46	1	63.46	-0.111	-7.05	4026.64	0.0496	58.90
26	6.981	57.97	58.58	58.58	63.34	1	63.34	-0.111	-7.03	4012.56	0.0440	58.63
27	6.975	57.78	58.33	58.33	63.28	1	63.28	-0.069	-4.37	4003.82	0.0390	58.37
28	6.969	57.60	58.07	58.07	63.21	1	63.21	-0.069	-4.36	3995.10	0.0346	58.12
29	6.963	57.42	57.82	57.82	63.14	1	63.14	-0.069	-4.36	3986.38	0.0307	57.88
30	6.957	57.23	57.57	57.57	63.07	1	63.07	-0.069	-4.35	3977.67	0.0272	57.64

H.V. Winding temp.-rise (K):  $\Delta\theta_{wH} = (\theta_{w0} - \theta_{om\_start}) \times \left(\frac{I_{rated}}{I_{start}}\right)^y + \Delta\theta_{om} = (77.8 - 57.5) \times \left(\frac{291.59}{291.59}\right)^{1.6} + 39.8 = 60.1$

## Test Report

No: CTQC/B-12.218

Total 60 Page 46



Inspection service  
verified by

*C. Liyuan*

Legend: Data to be inserted

Time interval	$\Delta t =$ 1 min
Initial average liquid temp.	$\theta_{om\_start} =$ 57.5 °C
Final average-liquid temp.	$\theta_{om\_end} =$ 52.0 °C
Liquid temperature slope	$k =$ 0.18 K/min

Estimated winding time constant	$T_w =$ 8.81 min
Estimated average liquid temp.	$A_o =$ 62.58 °C
Estimated winding to liquid temp.	$B =$ 17.02 K
Average winding temp. at the instant of shut down	$\theta_{wo} =$ 79.6 °C

Auxiliary variables:

$t_c = -7.5210$

$t_e = 0.1202$

	n	sa	sb	sc	sd	se
Abs Sums:	27	11.54	1785.67	790.41	118323.76	5.64


Time (min)	R(i) (Ω) × 10 <sup>-2</sup>	$\theta_{om}(i) = A_o - kt$	$\theta_{wm}(i)$ as measured	$\theta_{wval}(i)$	$\theta_{wcor}(i)$	$u\{ \_ (0/1) \}$	$\theta_w(i)$ as corrected and validated	$\Delta \theta_w(i)$ as per eq. (C.5)	$\theta_w(i) \times \Delta \theta_w(i)$	$(\theta_w(i))^2$	$e^{(-i/T_w)}$	$\theta_w(i)$ as calculated
0		62.58										79.59
1		62.40										77.59
2	2.805	62.21	77.53	74.14	77.90	0						75.77
3	2.774	62.03	74.07	74.07	74.62	1	73.09	-1.415	-103.40	5342.14	0.6974	74.13
4	2.760	61.85	72.51	72.51	73.25	1	73.25	-1.377	-100.83	5365.28	0.6351	72.65
5	2.748	61.66	71.18	71.18	72.09	1	72.09	-1.154	-83.17	5197.60	0.5670	71.31
6	2.737	61.48	69.95	69.95	71.05	1	71.05	-1.042	-74.06	5048.40	0.5061	70.09
7	2.728	61.30	68.95	68.95	70.23	1	70.23	-0.819	-57.55	4932.63	0.4518	68.98
8	2.719	61.11	67.95	67.95	69.41	1	69.41	-0.819	-56.88	4818.20	0.4034	67.98
9	2.710	60.93	66.94	66.94	68.59	1	68.59	-0.819	-56.21	4705.11	0.3601	67.06
10	2.703	60.75	66.16	66.16	68.00	1	68.00	-0.597	-40.57	4623.62	0.3214	66.22
11	2.697	60.56	65.50	65.50	67.51	1	67.51	-0.485	-32.76	4557.87	0.2870	65.45
12	2.690	60.38	64.72	64.72	66.92	1	66.92	-0.597	-39.92	4477.68	0.2562	64.74
13	2.685	60.20	64.16	64.16	66.54	1	66.54	-0.374	-24.87	4427.79	0.2287	64.09
14	2.680	60.01	63.60	63.60	66.17	1	66.17	-0.374	-24.73	4378.19	0.2042	63.49
15	2.675	59.83	63.04	63.04	65.79	1	65.79	-0.374	-24.59	4328.87	0.1823	62.93
16	2.671	59.65	62.60	62.60	65.53	1	65.53	-0.262	-17.19	4294.42	0.1627	62.41
17	2.666	59.46	62.04	62.04	65.16	1	65.16	-0.374	-24.35	4245.57	0.1452	61.93
18	2.662	59.28	61.60	61.60	64.90	1	64.90	-0.262	-17.02	4211.45	0.1297	61.49
19	2.658	59.10	61.15	61.15	64.63	1	64.63	-0.262	-16.96	4177.47	0.1157	61.07
20	2.654	58.91	60.70	60.70	64.37	1	64.37	-0.262	-16.89	4143.63	0.1033	60.67
21	2.651	58.73	60.37	60.37	64.22	1	64.22	-0.151	-9.69	4124.22	0.0922	60.30
22	2.647	58.55	59.92	59.92	63.96	1	63.96	-0.262	-16.78	4090.60	0.0823	59.95
23	2.644	58.36	59.59	59.59	63.81	1	63.81	-0.151	-9.63	4071.31	0.0735	59.61
24	2.642	58.18	59.37	59.37	63.77	1	63.77	-0.040	-2.52	4066.27	0.0656	59.30
25	2.638	58.00	58.92	58.92	63.51	1	63.51	-0.262	-16.66	4032.89	0.0586	58.99
26	2.636	57.81	58.70	58.70	63.47	1	63.47	-0.040	-2.51	4027.87	0.0523	58.70
27	2.633	57.63	58.36	58.36	63.31	1	63.31	-0.151	-9.56	4008.74	0.0467	58.42
28	2.631	57.45	58.14	58.14	63.28	1	63.28	-0.040	-2.50	4003.74	0.0417	58.16
29	2.628	57.26	57.81	57.81	63.12	1	63.12	-0.151	-9.53	3984.66	0.0372	57.90
30	2.626	57.08	57.58	57.58	63.08	1	63.08	-0.040	-2.49	3979.67	0.0332	57.64

L.V. Winding temp.-rise (K):  $\Delta \theta_{wl} = (\theta_{w0} - \theta_{om\_start}) \times \left( \frac{I_{rated}}{I_{start}} \right)^y + \Delta \theta_{om} = (79.6 - 57.5) \times \left( \frac{291.59}{291.59} \right)^{1.6} + 39.8 = 61.9$

Test Report

No: CTQC/B-12.218

Total 60 Page 47




**CESI**  
 Inspection service  
 verified by  
*C. S. Gomes*

Test Report

No: CTQC/B-12.218

Total 60 Page 48



**CESI**  
 Inspection service  
 verified by  
*C. L. Hayes*

## Test Report

No: CTQC/B-12.218

Total 60 Page 49

4.26 Determination of transient voltage transfer characteristics      Test date: Oct.19, 2012  
 Test circuit is given in Annex 2-j


Full wave voltage parameter	U1=100V(1.52/40.0 μ s)								
Measured resistance (Ω)	45	60	120	160	260	500	620	740	∞
Measured voltage(V)	3.3	4.2	7.5	9.2	12.9	18.3	20.8	22.4	39.8

**CESI**  
 Inspection service  
 verified by

## Test Report

No: CTQC/B-12.218

Total 60 Page 50




**CESI**  
 Inspection service  
 verified by  
*C. Liyao*

B12218-501

## Test Report

No: CTQC/B-12.218

Total 60 Page 51




**CESI**  
 Inspection service  
 verified by  
*A. Liyuan*

B12218-S02

## Test Report

No: CTQC/B-12.218

Total 60 Page 52




B12218-S03

## Test Report

No: CTQC/B-12.218

Total 60 Page 53



**CESI**

Inspection service  
verified by


*C. Liyuan*

B12218-S01

## Test Report

No: CTQC/B-12.218

Total 60 Page 54




**CESI**  
 Inspection service  
 verified by  
*Ce. Li yun*

B12218-S05

## Test Report

No: CTQC/B-12.218

Total 60 Page 55




B12218-S06

## Test Report

No: CTQC/B-12.218

Total 60 Page 56



**CESI**

Inspection service  
verified by


*An. Li yao*

B12218-S07

## Test Report

No: CTQC/B-12.218

Total 60 Page 57




**CESI**  
 Inspection service  
 verified by  
*Cu. Xinyuan*

B12218-S08

## Test Report

No: CTQC/B-12.218

Total 60 Page 58



**CESI**  
 Inspection service  
 verified by  
*A. X. Yang*


B12218-S09

Test Report


No.: CTQC/B-12. 218

Total 60 Page 59

H. V. before S. C. T. :



L. V. before S. C. T. :




**CESI**  
Inspection service  
verified by

*Lu Liyuan*


Test Report

No: CTQC/B-12. 218  
Total 60 Page 60

H. V. after S. C. T. :



L. V. after S. C. T. :




**CESI**  
Inspection service  
verified by  
*C. S. Lyons*



RATING PLATE AND OUTLINE PHOTO

Rating plate:



Outline:




**CESI**  
Inspection service  
verified by

*A. X. X. X.*



TEST CIRCUITS



空载损耗及空载电流测量线路图


No-load loss and current measurement circuit

- CT-电流互感器 Current transformer
- PT-电压互感器 Voltage transformer
- W-瓦特表 Wattmeter
- A-电流表 Amperemeter
- V-电压表 voltmeter

**CESI**

inspection · service  
verified by

*A. Liyana*



外施耐压试验线路图


Separate-source voltage withstand diagram

- |             |                      |            |                      |          |                     |
|-------------|----------------------|------------|----------------------|----------|---------------------|
| T-调压器       | Regulator            | A-电流表      | Amperemeter          | Bs-试验变压器 | Testing transformer |
| CT-电流互感器    | Current transformer  | V1, V2-电压表 | Voltmeter            |          |                     |
| C1, C2-分压电容 | Capacitive divider   | Cz-试品      | Sample               |          |                     |
| r-放电电阻      | Discharge resistance | Vp-峰值电压表   | Peak value voltmeter |          |                     |

**CESI**


Inspection service  
verified by

*C. X. Gomes*



长时感应电压试验  
Long-duration AC withstand  
voltage test

**CESI**  
Inspection service  
verified by  
*A. Linares*




短路阻抗及负载损耗测量线路图

Short circuit impedance and on load loss measurement circuit

- T-被试变压器 Sample
- CT-电流互感器 Current transformer
- PT-电压互感器 Voltage transformer
- A-电流表 Amperemeter
- W-瓦特表 Wattmeter
- V-电压表 voltmeter

**CESI**  
Inspection service  
verified by  
*A. Linares*




短路承受能力试验线路图

Short circuit tests of transformer:

- IT: 中间变压器 Intermediate transformer
- L: 限流电抗器 Reactors
- S: 被试变压器 Sample
- CT: 电流互感器 Standard current transformer
- PT: 电压互感器 Voltage transformer
- NOB, NM, NB, NB2: SF6断路器 SF6 switchgear
- PC: 计算机 Computer
- DL716: 瞬态记录仪 16 channels analyzer



**CESI**  
Inspection service  
verified by  
*Cu. Li yun*





雷电冲击试验线路图  
Lightning impulse withstand test system circuit

- |               |                                   |         |                        |
|---------------|-----------------------------------|---------|------------------------|
| G-冲击电压发生器     | Impulse generator                 | G1-截断装置 | Chopping device        |
| Z1, Z2-阻容分压器  | Voltage divider                   | M-测量仪器  | Measurement instrument |
| L1, L2-高频传输电缆 | High-frequency transmission cable | T-试品    | Sample                 |
| r-分流器         | Shunt                             |         |                        |

**CESI**  
Inspection service  
verified by  
*A. L. yares*



单相施加电压的相对地试验  
A phase-to-earth test with  
single-phase supply




三相施加电压的相间试验  
A phase to phase test with  
three phase supply

短时交流耐压试验  
Short duration AC withstand  
voltage test circuit


**CESI**  
Inspection service  
verified by  
*Ces. Di. Sforzo*

7-10



空载电流谐波测量线路图  
No-load current harmonic measurement circuit

**CESI**  
Inspection service  
verified by  
*An. Liyuan*



变压器零序阻抗测量线路图

Zero-sequence impedance measurement circuit


T1-大电流变压器 Heavy current testing transformer T2-试验变压器 Sample

T3-调压器 Regulator A-电流表 Amperemeter

W-瓦特表 Wattmeter V-电压表 Voltmeter CT-电流互感器 Current transformer

**CESI**  
Inspection service  
verified by

*C. L. Myers*



暂态电压传输特性试验接线图  
Determination of transient voltage transfer characteristics

**CESI**  
Inspection service  
verified by



TRANSFORMER DRAWINGS

THE TABLE OF CHECK INSTRUMENTS

# The table of check instruments

## 仪器、仪表一览表

Type 型号	Name 名称	Precision 准确级	Serial No. 序号	Available date 有效日期	Manufacture 制造企业
D6000	Wideband power analyzer 宽带功率分析仪	0.05	YB-114150	2012.12.04	LEM 莱姆公司
ASQJ-1	Ratio bridge 变比电桥	0.05	YB-107198	2012.12.06	Shenyang zhong chuan 沈阳中川
3391	Resistance bridge 电阻电桥	0.2	YB-107191	2013.06.08	Baoding sirui 保定斯锐
SR3301	Resistance detector 电阻检测仪	0.2	YB-104204	2013.01.05	Baoding sirui 保定斯锐
HL-D40	Current transformer 电流互感器	0.01	YB-109189	2012.12.13	Dandong luote 丹东罗特
HL-D40	Current transformer 电流互感器	0.01	YB-109188	2012.12.13	Dandong luote 丹东罗特
HL-D40	Current transformer 电流互感器	0.01	YB-109190	2012.12.13	Dandong luote 丹东罗特
DL716	Digital oscilloscope 数字示波器	12bit	YB-312730	2013.08.28	Japan 日本
SR3301	Resistance detector 电阻检测仪	0.2	YB-104203	2013.01.05	Baoding sirui 保定斯锐
QS40	Dielectric loss and capacitance bridge 介损电容电桥	1.5	YB-117161	2012.12.05	Heilongjiang 黑龙江

**CESI**

Inspection service  
verified by

*C. Li yao*

Type 型号	Name 名称	Precision 准确级	Serial No. 序号	Available date 有效日期	Manufacture 制造企业
HL-28	Current transformer 电流互感器	0.05	YB-109065	2013.05.12	Dandong luote 丹东罗特
HL-28	Current transformer 电流互感器	0.05	YB-109066	2013.05.12	Dandong luote 丹东罗特
HL-28	Current transformer 电流互感器	0.05	YB-109067	2013.05.12	Dandong luote 丹东罗特
BLY-1	Voltage transformer 电压互感器	0.05	YB-111083	2013.05.12	Shenyang zhong chuan 沈阳中川
BLY-1	Voltage transformer 电压互感器	0.05	YB-111084	2013.05.12	Shenyang zhong chuan 沈阳中川
BLY-1	Voltage transformer 电压互感器	0.05	YB-111085	2013.05.12	Shenyang zhong chuan 沈阳中川
HL28-26	Current transformer 电流互感器	0.1	YB-109061	2013.05.12	Dandong 丹东
JZF-9	Calibration pulse generator 校准脉冲发生器		YB-114207	2013.10.08	Shanghaisongbao 上海松宝
KMSB-30	Dielectric dissipation bridge 介损电桥	0.005	YB-107205	2013.04.09	Shanghai xilin 上海熙林
DL716	Transient recorder 瞬态记录仪	12bit	YB-312729	2012.10.31	Japan 日本

Type 型号	Name 名称	Precision 准确级	Serial No. 序号	Available date 有效日期	Manufacture 制造企业
LRBT-220	Current transformer 电流互感器	0.5	YB-309786	2013.03.21	Shenyang transformer factory 沈阳变压器厂
LRBT-220	Current transformer 电流互感器	0.5	YB-309787	2013.03.21	Shenyang transformer factory 沈阳变压器厂
LRBT-220	Current transformer 电流互感器	0.5	YB-309788	2013.03.21	Shenyang transformer factory 沈阳变压器厂
LMZC-10	Current transformer 电流互感器	0.5	YB-309781	2013.10.26	Shenyang special transformer factory 沈阳特种变压器厂
LMZC-10	Current transformer 电流互感器	0.5	YB-309780	2013.10.26	Shenyang special transformer factory 沈阳特种变压器厂
LMZC-10	Current transformer 电流互感器	0.5	YB-309779	2013.05.12	Shenyang special transformer factory 沈阳特种变压器厂
FL-5/5000	Standard resistance 标准电阻	0.2	YB-316797	2013.06.01	Shenyang 沈阳
FL-5/5000	Standard resistance 标准电阻	0.2	YB-316798	2013.06.01	Shenyang 沈阳
FL-5/5000	Standard resistance 标准电阻	0.2	YB-316799	2013.06.01	Shenyang 沈阳
FL-10/1000	Standard resistance 标准电阻	0.2	YB-316804	2013.03.26	Shenyang 沈阳

  
 Inspection service  
 verified by  


Type 型号	Name 名称	Precision 准确级	Serial No. 序号	Available date 有效日期	Manufacture 制造企业
FL-10/1000	Standard resistance 标准电阻	0.2	YB-316806	2013.03.26	Shenyang 沈阳
CT106	Open-circuit voltage meter 开路电压测量仪	1.0	YB-114140	2012.12.04	Shenyang zhongchuan 沈阳中川
HESD	Transformer checkout meter 互感器检验仪	1.0	YB-114138	2012.12.12	Shenyang zhongchuan 沈阳中川
T24-AV	Amperometer 安培表	0.2	YB-105035	2012.12.02	Shanghai 上海
FY49-1	Current transformer load 电流互感器负荷箱	3.0	YB-111096	2013.08.29	Shenyang zhong chuan 沈阳中川
ZN3950	Radio interference detector 无线电干扰测试仪		YB-114147	2013.06.14	Beijing 北京
SR3301	Resistance detector 电阻检测仪	0.2	YB-104202	2013.01.05	Baoding sirui 保定斯锐
SR3301	Resistance detector 电阻检测仪	0.2	YB-104201	2013.01.05	Baoding sirui 保定斯锐
FL-10/1000	Standard resistance 标准电阻	0.2	YB-316805	2013.03.26	Shenyang 沈阳

  
 Inspection service  
 verified by  
